

[Bidder's Letterhead]

[Date]

To: Tarlac State University
 Re: [Invitation to Bid No.]

BILL OF QUANTITIES

Item No.	Work Description	Work Item		Direct Cost	Indirect Cost	Total Direct & Indirect Cost	Value Added Tax	Total Cost	Cost per Unit of Work Item
		Quantity	Unit	Materials, Labor, & Equipment	Overhead, Contingencies, Miscellaneous, & Profit				
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
1. General Requirements									
1.1.	Mobilization & Demobilization	1	lot						
1.2.	Construction Occupational Safety & Health	1	lot						
Sub-Total									
2.	Additional Stair Cover, Fabrication and Installation of Acrylic Sheet Stair Side Cover on Tubular Framing System, including complete accessories	12.00	m ²						
3.	Additional Sun Baffles, Fabrication and Installation of Wood Plastic Composite Panel Façade on Steel Framing System, including complete accessories	60.00	m ²						
4. Floor Finishes									
4.1.	200 mm x 1200 mm Glazed Ceramic Tiles, including adhesive, grout, and topping	402.00	m ²						
4.2.	1" Concrete Topping with wire mesh (Smooth Cement Finish)	24.00	m ²						
Sub-Total									
5. Furnishings									
5.1.	1.20 m height x 2.40 m length x 18 mm thk. White Melamine Laminated High Gloss MDF Board with White Powder Coated Aluminum Perimeter Frame and Holder, including complete accessories	8	set						
5.2.	Fabrication and Installation of Elevated Platform made of 12.0 mm thk. Fiber Cement Board on C-Purlin Framing System with 200 mm x 1200 mm x 3 mm Vinyl Tiles including adhesive, Aluminum Stair Nosing, and complete accessories	46.00	m ²						
5.3.	Fabrication and Installation of 1.05 m height x 6.40 m length x 0.15 m width Wainscoat made of 9.0 mm thk. Fiber Cement Board on Metal Framing System, including surface preparation, primer, and top coat finish, at least 2 coats	32.00	m ²						

		Sub-Total		
	Total Bid Price	<i>[Total amount in words]</i>	<i>(Total amount in figres)</i>	

[Signature]
[Name of Authorized Signatory]
[Position/Title of Authorized Signatory]